



CERTIFICATION

This is to certify that the **PIPELINE AT SITIO LIMON-BAGACAY, BARANGAY BALUNO**, this City, under Engineering and Construction Department has satisfactorily completed its contract in calendar year 2018 under Work Order No. 101-841.

PROJECT BUDGET:	P	3,132,607.80
Less:		
MATERIALS EXPENSE	P	1,248,949.55
LABOR COST	P	1,063,952.00
OVERHEAD	P	<u>72,476.55</u>
Total Cost	P	2,385,378.10
Total Project Budget Balance As of October 2018	P	747,229.70 =====

The above computation on the total cost of the project is based on the subsidiary ledge book of the General Accounting Division.

Issued this 18th day of August 2020, City of Zamboanga, Philippines.


MARLI P. ACOSTA-DE FIESTA
Department Manager A
Engineering and Construction Department

