

## Republic of the Philippines ZAMBOANGA CITY WATER DISTRICT Pilar St., Zamboanga City

## ENGINEERING AND CONSTRUCTION DEPARTMENT 2023 CAPITAL IMPROVEMENT PROJECTS PROJECT PROCUREMENT MANAGEMENT PLAN

## MONTHLY ACCOMPLISHMENT REPORT (JANUARY 2024)

PROJECT TITLE / PARTICULARS			) APPROPRIATION	BUDGETARY REQUIREMENT (PhP)- [APPROVED BUDGET FOR THE CONTRACT]	REQUIREMENT (PhP)	MODE OF IMPLEMENTATION	PROJECT IMPLEMENTATION		
		DURATION (IN DAYS)					DATE START	DATE END	REMARKS
FACILITIES REHABILITATION AND IMPROVEMENT									
FRI-01	PROPOSED DESIGN, BUILD, TESTING & COMMISSIONING OF 4,000 CU.M. PER DAY SEWAGE AND SEPTAGE TREATMENT PLANT	610	191,979,660.29	191,979,660.29	58,790,921.00	BY CONTRACT	01-Apr-23	01-Dec-24	The End-user wrote the BAC last January 30, 2024 thru TSG Memo No. 2024 -01-14 for the resumption of Procurement. The BAC replied that the composition of BAC member is still incomplete because one of the members, Engr. Eugene Domingo resigned and the Mayor has not yet appointed a Representative from the City.
FRI-02	PROPOSED LABORATORY RENOVATION AT ZCWD PASONANCA WATER TREATMENT PLANT	150	5,472,739.00	5,349,601.94	5,472,739.00	BY CONTRACT	01-Apr-23	29-Aug-23	BAC forwarded the documents on January 25, 2024 together with the approved BAC Reso. No. 2024-001 recommending for award to LL Construction, to Property and Warehousing Section for the NOA / NTP.
	TOTAL	,	197,452,399.29	197,329,262.23	64,263,660.00				

PROJECT TITLE / PARTICULARS		DURATION APPROP		BUDGETARY REQUIREMENT (PhP)- [APPROVED BUDGET   FOR THE CONTRACT]	REQUIREMENT (PhP)	MODE OF IMPLEMENTATION	PROJECT IMPLEMENTATION		
			TOTAL PROJECT APPROPRIATION (PhP)				DATE START	DATE END	REMARKS
NRW REDUCTION PROGRAM									
NRW-01 MAINLINE REPLACEMENT PROGRAM (LGU FUNDE	D) PHASE I	220	19,959,327.70	19,510,242.70	11,706,145.62	BY ADMIN	01-Feb-23	09-Sep-23	58.11 % as of January 31, 2024.
NRW-02 MAINLINE REPLACEMENT PROGRAM (LGU FUNDED) PH	ASE II	445	60,040,672.30	58,840,672.30	43,644,463.61	BY CONTRACT	01-Apr-22	20-Jun-23	After the Post-Qualification of the Submitted bid, the BAC (thru Reso. 2024-002) dated Ian 23, 2024, declared second failure of bidding. (For mandatory review)
	TOTAL		80,000,000.00	78,350,915.00	55,350,609.23				
SOURCE DEVELOPMENT PROJECT									
SDP-01 CONSTRUCTION OF NEW CAHUMBAN WATER SYSTEM		342	76,000,000.00	76,000,000.00	69,333,333.33	AGENCY TO AGENCY THROUGH MOA	01-May-23	07-Apr-24	45.78 % as of January 31, 2024.
	TOTAL		76,000,000.00	76,000,000.00	69,333,333.33				
SERVICE AREA EXPANSION/CARRY-OVER PROJECTS									
FL-01 FEEDERLINE AT SAN RAMON PRISON AND PENAL FARM	[	75	1,055,045.89	509,094.35	150,000.00	BY ADMIN	03-Mar-22	17-May-22	With pending works on site; For updating of price of the remaining materials to complete the project.
FL-02 VARIOUS MATERIALS FOR THE 75MMØ FEEDERLINE AT BARANGAY LAMISAHAN	CALIBATO,		161,562.68	161,562.68	161,562.68	BY ADMIN	03-Mar-22	03-Mar-22	
FL-03 PROPOSED FEEDERLINE AT PUROK-1, CABATANGAN (N TOWER)	EAR GMA	30	400,223.68	400,223.68	200,000.00	BY ADMIN	03-Mar-22	02-Apr-22	
	TOTAL		1,616,832.25	1,070,880.71	511,562.68				
GRAND TOTAL			355,069,231.54	352,751,057.94	189,459,165.24				

PROJECT TITLE / PARTICULARS			(PhP)	BUDGETARY REQUIREMENT (PhP)- [APPROVED BUDGET FOR THE CONTRACT]	REQUIREMENT (PhP)	MODE OF IMPLEMENTATION	PROJECT IMPLEMENTATION		
							DATE START	DATE END	REMARKS
ADDITIONAL PROJECT AS PER APPROVED BOARD RESOLUTION NO. 140 - SERIES OF 2022									
	PROPOSED ADDITIONAL PIPELINE AT TUMAGA-PUTIK ROAD TO DIVERT WATER SUPPLY TO BARANGAYS DIVISORIA AND PUTIK	150	10,464,205.30	10,228,760.30	6,280,294.64	BY ADMIN	16-Mar-23	13-Aug-23	94.51% as of November 26, 2023. Suspension of Asphalt Restoration due to Defective Vehicle.
	TOTAL		10,464,205.30	10,228,760.30	6,280,294.64				

Prepared by:

Recommending Approval by:

(signed)

ERLYN JF. GODINEZ

Officer-in-Charge

Mainline Expansion Rehabilitation Division

(signed)
CAROLYN M. TORINO
OIC, Planning Division

(signed)
EDITO M. BAUTISTA JR.
OIC, Design Division

(signed) MARLI P. ACOSTA-DE FIESTA Assistant General Manager Technical Services Group