






ATTACHMENT

<p align="center">REQUEST FOR VARIATION ORDER 1</p>	<p>WATER DISTRICT:</p> <p align="center">ZAMBOANGA CITY WATER DISTRICT</p>														
<p>CHANGE IN CONTRACT TIME:</p> <p>Increase <u>XX</u> Decrease ___ No Change ___</p>	<p>PROJECT:</p> <p align="center">PROPOSED PRODUCTION WELL AND COLLECTION CENTER AT GOV. RAMOS AVE.</p>														
<p>CHANGE IN CONTRACT PRICE:</p> <p align="center"><u>Five Million Four Hundred Two Thousand Six Hundred Sixteen Pesos and 86/100</u></p> <p>Increase <u>XX</u> Decrease ___ No Change ___</p>	<p>PREPARED AND REQUESTED BY:</p> <p align="center">  ERLYN JR. GODINEZ Officer-in-Charge Mainline Expansion and Rehabilitation Division </p>														
<table style="width:100%; border-collapse: collapse;"> <tr> <td style="width:40%;">Approved Project Duration</td> <td align="right">129 Calendar Days</td> </tr> <tr> <td>Date Started</td> <td align="right">October 05, 2016</td> </tr> <tr> <td>Original Intended Date of Completion</td> <td align="right">February 10, 2017</td> </tr> <tr> <td colspan="2"> <ul style="list-style-type: none"> • Additional Duration due to weather condition 3 Calendar days • Additional Duration (based on Approved Estimate) 12 Calendar days </td> </tr> <tr> <td>Revised Project Duration 1</td> <td align="right"><u>144 Calendar days</u></td> </tr> <tr> <td>Revised Intended Date of Completion</td> <td align="right">February 25, 2017</td> </tr> <tr> <td colspan="2"> <p>Approved Original Project Cost P 5,214,795.40</p> <p>• Deductive, Extra work and Revised Items Total Amount (See attached Approved Detailed Estimate) P 187,821.46</p> <p>REVISED PROJECT COST 1 P <u>5,402,616.86</u></p> </td> </tr> </table>	Approved Project Duration	129 Calendar Days	Date Started	October 05, 2016	Original Intended Date of Completion	February 10, 2017	<ul style="list-style-type: none"> • Additional Duration due to weather condition 3 Calendar days • Additional Duration (based on Approved Estimate) 12 Calendar days 		Revised Project Duration 1	<u>144 Calendar days</u>	Revised Intended Date of Completion	February 25, 2017	<p>Approved Original Project Cost P 5,214,795.40</p> <p>• Deductive, Extra work and Revised Items Total Amount (See attached Approved Detailed Estimate) P 187,821.46</p> <p>REVISED PROJECT COST 1 P <u>5,402,616.86</u></p>		<p>JUSTIFICATION:</p> <ul style="list-style-type: none"> • Revision of location of toilets & additional fittings on the existing discharge pipe to suit actual site condition. • Additive of 22.80 ln.m. false beam to support the designed downspout and installation of 3 units of 0.50m x 0.50m catch basin to enhance storm drain discharge system. • Deductive of 27.42 sq.m. tile works at toilets to suit the actual site condition. • Additive of 10.33 sq.m. Supply & Installation of Aluminum & Glass Works for the convenience of the customers. • Additive of electrical materials for transfer of genset from existing to its proposed location. • Extra Work for installation of Steel A -frame for maintenance work.
Approved Project Duration	129 Calendar Days														
Date Started	October 05, 2016														
Original Intended Date of Completion	February 10, 2017														
<ul style="list-style-type: none"> • Additional Duration due to weather condition 3 Calendar days • Additional Duration (based on Approved Estimate) 12 Calendar days 															
Revised Project Duration 1	<u>144 Calendar days</u>														
Revised Intended Date of Completion	February 25, 2017														
<p>Approved Original Project Cost P 5,214,795.40</p> <p>• Deductive, Extra work and Revised Items Total Amount (See attached Approved Detailed Estimate) P 187,821.46</p> <p>REVISED PROJECT COST 1 P <u>5,402,616.86</u></p>															
<p>CONFORMED AND ACCEPTED:</p> <p align="center">  LUISITO L. ACASTESANTOS Owner/Manager EL Construction </p>	<p>CHECKED & VERIFIED BY:</p> <p align="center">  MARLI P. ACOSTA-DE FIESTA Acting Assistant General Manager Technical Services Group </p>	<p>RECOMMENDING APPROVAL:</p> <p align="center">  ALEJO S. ROJAS JR. Acting General Manager </p>	<p>APPROVED BY:</p> <p align="center">  JOSE VICENTE F. ATILANO III Chairman Board of Directors </p>												