






File Villa Sta. Maria

ATTACHMENT

REQUEST FOR CHANGE ORDER 2		WATER DISTRICT: ZAMBOANGA CITY WATER DISTRICT																					
CHANGE IN CONTRACT TIME: Increase <u>xx</u> Decrease ___ No Change ___		PROJECT: PROPOSED ACP LINE REPLACEMENT AT VILLA STA. MARIA, ZAMBOANGA CITY																					
CHANGE IN CONTRACT PRICE: <u>Seven Million One Hundred Seventy Six Thousand</u> <u>Nine Hundred Eighty Eight Pesos & 47/100</u> Increase <u>xx</u> Decrease ___ No Change ___		PREPARED AND REQUESTED BY:  MARNILYN F. EJANSANTOS Engineer B, Mainline Expansion and Rehabilitation Division																					
<table border="0"> <tr> <td>Approved Project Duration</td> <td>120 Calendar Days</td> </tr> <tr> <td>Date Started</td> <td>May 04, 2015</td> </tr> <tr> <td>Original Intended Date of Completion</td> <td>August 31, 2015</td> </tr> <tr> <td>•Addtl Duration (based on Approved Estimate)</td> <td><u>30 Calendar days</u></td> </tr> <tr> <td>Revised Project Duration</td> <td>150 Calendar days</td> </tr> <tr> <td>Revised Date of Completion</td> <td>September 30, 2015</td> </tr> <tr> <td>Approved Original Project Cost</td> <td>P 6,857,767.50</td> </tr> <tr> <td>Revised Project Cost 1</td> <td>P 7,039,643.16</td> </tr> <tr> <td>•Additive and Revised Items Total Amount (See attached Approved Detailed Estimate)</td> <td>P 137,345.31</td> </tr> <tr> <td>REVISED PROJECT COST 2</td> <td>P 7,176,988.47</td> </tr> </table>		Approved Project Duration	120 Calendar Days	Date Started	May 04, 2015	Original Intended Date of Completion	August 31, 2015	•Addtl Duration (based on Approved Estimate)	<u>30 Calendar days</u>	Revised Project Duration	150 Calendar days	Revised Date of Completion	September 30, 2015	Approved Original Project Cost	P 6,857,767.50	Revised Project Cost 1	P 7,039,643.16	•Additive and Revised Items Total Amount (See attached Approved Detailed Estimate)	P 137,345.31	REVISED PROJECT COST 2	P 7,176,988.47	JUSTIFICATION: <ul style="list-style-type: none"> •Additional transfer of serviceline connections due to the actual number of customers on site. •Deductive on concrete cutting and removal of existing concrete pavement since the pipelaying was executed beside the edge of the concrete pavement. 	
Approved Project Duration	120 Calendar Days																						
Date Started	May 04, 2015																						
Original Intended Date of Completion	August 31, 2015																						
•Addtl Duration (based on Approved Estimate)	<u>30 Calendar days</u>																						
Revised Project Duration	150 Calendar days																						
Revised Date of Completion	September 30, 2015																						
Approved Original Project Cost	P 6,857,767.50																						
Revised Project Cost 1	P 7,039,643.16																						
•Additive and Revised Items Total Amount (See attached Approved Detailed Estimate)	P 137,345.31																						
REVISED PROJECT COST 2	P 7,176,988.47																						
CHECKED & VERIFIED BY:	SUBMITTED BY:	RECOMMENDING APPROVAL:	APPROVED BY:																				
 ERLYN JA. GODINEZ Officer-In-Charge Mainline Expansion and Rehabilitation Division	 MARLI P. ACOSTA- DE FIESTA Officer-In-Charge Engineering and Construction Department	 ARNULFO A. ALFONSO Assistant General Manager Technical Services Group	 LEONARDO REY D. VASQUEZ General Manager																				