






ATTACHMENT

<p align="center">REQUEST FOR VARIATION ORDER 3</p>	<p>WATER DISTRICT: ZAMBOANGA CITY WATER DISTRICT</p>																												
<p>CHANGE IN CONTRACT TIME: Increase __ Decrease <u>xx</u> No Change __</p>	<p>PROJECT: PROPOSED ACP LINE REPLACEMENT AT VILLA STA. MARIA, ZAMBOANGA CITY</p>																												
<p>CHANGE IN CONTRACT PRICE: <u>Five Million Six Hundred Ninety Seven Thousand Five Hundred Eighty Pesos & 25/100</u> Increase __ Decrease <u>xx</u> No Change __</p>	<p>PREPARED AND REQUESTED BY:  MANILYN F. EIJANSANTOS Supervising Engineer A. Mainline Expansion and Rehabilitation Division</p>																												
<table border="0"> <tr> <td>Approved Project Duration</td> <td align="right">120 Calendar Days</td> </tr> <tr> <td>Date Started</td> <td align="right">May 04, 2015</td> </tr> <tr> <td>Original Intended Date of Completion</td> <td align="right">August 31, 2015</td> </tr> <tr> <td>Revised Date of Completion 1</td> <td align="right">September 30, 2015</td> </tr> <tr> <td>Revised Project Duration 1</td> <td align="right">150 Calendar days</td> </tr> <tr> <td>•Deductive Duration (based on Approved Estimate)</td> <td align="right">- 14 Calendar days</td> </tr> <tr> <td>Revised Project Duration 2</td> <td align="right"><u>136 Calendar days</u></td> </tr> <tr> <td>Revised Date of Completion</td> <td align="right">September 21, 2015</td> </tr> <tr> <td>Approved Original Project Cost</td> <td align="right">P 6,857,767.50</td> </tr> <tr> <td>Revised Project Cost 1</td> <td align="right">P 7,039,643.16</td> </tr> <tr> <td>Revised Project Cost 2</td> <td align="right">P 7,176,988.47</td> </tr> <tr> <td>•Deductive and Revised Items Total Amount (See attached Approved Detailed Estimate)</td> <td align="right">P (1,479,408.22)</td> </tr> <tr> <td>REVISED PROJECT COST 3</td> <td align="right"><u>P 5,697,580.25</u></td> </tr> </table>	Approved Project Duration	120 Calendar Days	Date Started	May 04, 2015	Original Intended Date of Completion	August 31, 2015	Revised Date of Completion 1	September 30, 2015	Revised Project Duration 1	150 Calendar days	•Deductive Duration (based on Approved Estimate)	- 14 Calendar days	Revised Project Duration 2	<u>136 Calendar days</u>	Revised Date of Completion	September 21, 2015	Approved Original Project Cost	P 6,857,767.50	Revised Project Cost 1	P 7,039,643.16	Revised Project Cost 2	P 7,176,988.47	•Deductive and Revised Items Total Amount (See attached Approved Detailed Estimate)	P (1,479,408.22)	REVISED PROJECT COST 3	<u>P 5,697,580.25</u>	<p>JUSTIFICATION:</p> <ul style="list-style-type: none"> • Change in fittings and various materials were deducted due to the actual condition on site and it's availability during the project implementation. •The soil characteristic in various areas are loamy which is ideal alternative for sand bedding. 		
Approved Project Duration	120 Calendar Days																												
Date Started	May 04, 2015																												
Original Intended Date of Completion	August 31, 2015																												
Revised Date of Completion 1	September 30, 2015																												
Revised Project Duration 1	150 Calendar days																												
•Deductive Duration (based on Approved Estimate)	- 14 Calendar days																												
Revised Project Duration 2	<u>136 Calendar days</u>																												
Revised Date of Completion	September 21, 2015																												
Approved Original Project Cost	P 6,857,767.50																												
Revised Project Cost 1	P 7,039,643.16																												
Revised Project Cost 2	P 7,176,988.47																												
•Deductive and Revised Items Total Amount (See attached Approved Detailed Estimate)	P (1,479,408.22)																												
REVISED PROJECT COST 3	<u>P 5,697,580.25</u>																												
<p>CHECKED & VERIFIED BY:  ERLYN JF. GODINEZ Officer-In-Charge Mainline Expansion and Rehabilitation Division</p>	<p>SUBMITTED BY:  MARLI P. ACOSTA- DE FIESTA Officer-In-Charge Engineering and Construction Department</p>	<p>RECOMMENDING APPROVAL:  ARNULFO A. ALFONSO Assistant General Manager Technical Services Group</p>	<p>APPROVED BY:  LEONARDO REY D. VASQUEZ General Manager</p>																										